### DDC MEETING MINUTE OF JORHAT DISTRICT FOR THE MONTH OF JULY'2023

| Subject           | Minutes of the Meeting of District Development Committee /       |
|-------------------|--|
|                   | Council Development Committee Meetings                           |
| Date & Time       | 17/07/2023 & 10:00 AM  |
| Venue             | Conference Hall of Circuit House, Jorhat                         |
| Participants      | Annexure-1.1   |
| Absentees         | Annexure-1.2 (Shall be provided from next DDC Meeting)           |
| Fund receipt &    | Annexure-A (Received) & B (Not received)                         |
| Utilization       |  |
| Physical Progress | Annexure-C (for Current Year) and Annexure-D for Previous Years. |

The meeting was chaired by

### SHRI PULAK MAHANTA, ACS, DISTRICT COMMISSIONER, JORHAT

The Chairperson welcomed all and offered thanks for everyone's spirited cooperation in making the 3-day celebratory event of **Jorhat District Day** alias **Jorhat Divas**, a successful one. The Chairperson was honoured to share that HCM, Assam praised and thanked Jorhat Administration for successfully realizing Government's goal of mobilizing and connecting people for inculcating amongst all the feeling of belongingness and assumption of responsibility towards the betterment of their own Districts.

The decisions of the meeting are as follows:

Category-A: Department specific

| Sl.<br>No | Sector                  | Administrative<br>Department | Scheme /<br>Project /<br>Programme                  | Decision/ Action tobe taken.   | Agency<br>Responsible |
|-----------|-------------------------|------------------------------|---|--|-----------------------|
| 1         | Infrastructure          | Power (APDCL)                | Construction of<br>new 33/11 KV<br>Sub Station (SS) | <ul> <li>The Chairperson expressed dissatisfaction with APDCL CEO on the slow progress of Stadium work done by Win Power under AIB project.</li> <li>The Chairperson also instructed CEO APDCL to write letters to higher authorities from their end that progress of works have been slow.</li> <li>Regarding the issue of sorting out land related matter, the Chairperson suggested to seek help of Circle Officer for setting up sub-station.</li> <li>Harijan colony issue again popped up and the Chairperson suggested to discuss the matter thoroughly with Jorhat municipality Board</li> <li>On matter of revenue generation in the rural areas, the Chairperson suggested CEO APDCL to take help of District Administration and police in cases of payment of dues and theft of electricity asked for disconnecting illegal connections.</li> </ul> | • CEO APDCL           |
| 2         | Economic<br>Development | Agriculture                  | Paddy<br>Procurement                                | <ul> <li>The Chairperson instructed DAO to shift the following existing PPCs to AFCSCL:         <ul> <li>Madhopur PPC under FCI</li> <li>Borhola PPC under FCI</li> <li>Titabor PPC under FCI</li> <li>Titabor PPC under FCI</li> <li>Titabor PPC under FCI</li> <li>Akachari PPC</li> <li>Teok PPC</li> <li>Also, a new PPC at North-west Dev. Block, Dhekorgorah should be proposed</li> <li>Further the Chairperson</li> </ul> </li> </ul>  | • DAO                 |

| /63842/20 | 223  |  | PMFBY   | <ul> <li>suggested DAO to reduce crop<br/>production targets to 12000mts<br/>for convenience.</li> <li>The Chairperson made it clear<br/>that there should be focused<br/>efforts towards mustard<br/>production in the district.</li> <li>Regarding PMFBY, DAO must<br/>ensure that ADO's must<br/>completion of targets by 30<sup>th</sup><br/>July'2023.</li> </ul>  | 2 ADOs           |
|-----------|--|--|---------|---|------------------|
| 3         | Economic<br>Development                                | District<br>Employment<br>Exchange (DEE) | N/A     | <ul> <li>The Chairperson asked CEO ZP<br/>to create awareness in Gaon<br/>Sabhas for registration in<br/>District Employment Exchange.</li> <li>CEO ZP was also instructed to<br/>collect data from DEE on<br/>unemployed in Jorhat dist.</li> </ul>  | p                |
| 4         | Reforms,<br>Governance<br>Facilitation &<br>Regulation | Excise                                   | Revenue | <ul> <li>The Chairperson thrusted upon<br/>the point of revenue generation<br/>of Rs 26 Cr per month and<br/>suggested Excise Superintendent<br/>on achievement of the targets.</li> <li>Excise<br/>Superi<br/>ent</li> <li>DTO &amp;<br/>Excise</li> </ul>   | ntend            |
| 5         | Economic<br>Development                                | Dairy Development                        | N/A     | tandem with Dairy Development Deptt.<br>Deptt. for locally producing<br>packaged milk at relatively<br>cheaper price under the theme  | 2 Dairy<br>pment |
| 6         | Infrastructure   | NHIDCL                                   | N/A     | <ul> <li>name of "Moromor Jorhat".</li> <li>Stray Cattle Issue:         <ul> <li>Stray Cattle Issue:</li> <li>CEO ZI</li> <li>NHIDC</li> <li>Chairperson instructed NHIDCL</li> <li>to clear and/or trim grass around NH. CEO ZP too should work on keeping stray cattle away from roads.</li> <li>Further, the Chairperson fixed the responsibility of clearing the carcasses from roads with clarity. In rural areas it is the responsibility of GP members and in Urban areas, Municipality.</li> </ul> </li> <li>Safety concerns: DDC, Jorhat insisted that top priority should be given on road safety and road</li> </ul> | L                |
| 7         | Economic<br>Development                                | Fishery                                  | PMMSY   | <ul> <li>The Chairperson insisted upon increasing the fish production targets.</li> <li>Asked for a action plan.</li> <li>Suggested DFDO to work with CEO ZP to increase production</li> </ul>  |                  |

### DCP/2162/2023-DCP-JRT

| 42/2023               |                               |  | via Amrit Sarovar.  |   |   |
|-----------------------|-------------------------------|--|---|---|---|
| 8 Social Sec          | tor FCS&CA                    | NFSA                                     | <ul> <li>The Chairperson asked the supply Superintendent to increase EPOS transaction to 100%.</li> <li>The Chairperson asked BDOs to give declaration of no beneficiary since the 40000 limits have been removed.</li> </ul>   | • | Supply<br>Superintend<br>ent  |
| 9 Social Sec          | tor District Sports<br>Office | N/A                                      | <ul> <li>Regarding sports initiatives<br/>undertaken by DSO, District<br/>Commissioner, Jorhat was asked<br/>to visit some of the events as<br/>Chairman.</li> <li>The Chairperson nominated CEO<br/>ZP as the Chairman and will visit<br/>the events.</li> </ul>   | • | CEO ZP<br>DSO   |
| 10 Econom<br>Developm |                               | Swanirbharnaari                          | <ul> <li>DDC, Jorhat inquired if SHG meetings takes place at all. If not then suggested it take place on a periodical basis.</li> <li>DDC, Jorhat also asked Asst. Director, H&amp;T to communicate with the Councils regarding Yarn Banks</li> <li>Asst. Director informed about the status of weaver registered under Second Phase: Registered: 3767         Approved: 2369     </li> <li>DDC, Jorhat finally suggested that H&amp;T officials must visit Gaon Sabhas.</li> </ul> | • | Asst.<br>Director,<br>H&T   |
| 11 Econom<br>Developm |                               | N/A                                      | <ul> <li>DDC, Jorhat after being apprised<br/>of the progress asked the<br/>following to cooperate for better<br/>results:<br/>Sericulture, H&amp;T, ASLRM &amp;<br/>PNRD</li> </ul>  | • | Sericulture,<br>H&T, ASLRM<br>& PNRD  |
| 12 Infrastruct        | ure Irrigation                | 4 categories of<br>Irrigation<br>Schemes | <ul> <li>DDC, Jorhat took note of the existing 4 categories of Irrigation schemes.</li> <li>DDC, Jorhat insisted on setting up of HTWs in select areas of Titabor only after taking into consideration its feasibility.</li> </ul>  | • | EE. Irrigation<br>(Jorhat-<br>Dergaon-<br>Titabor)                              |
| 13 Infrastruct        | ure PWD(R)                    | Jorhat Dergaon &<br>Titabor Div.         | <ul> <li>Regarding PMGSY, EE informed the house that works are almost completed and remaining part will be finished soon.</li> <li>DDC, Jorhat inquired if it can be completed before 15yh of Aug'2023 and also suggested to do so.</li> </ul>  | • | EE Jorhat<br>Dergaon &<br>Titabor Div.  |
|                       |                               | Teok & Mariani<br>Div.                   | <ul> <li>DDC, Jorhat took note of the progress of the works under PMGSY-III, SOPD(G), RIDF, APART &amp; MMPPNA.</li> <li>DDC, Jorhat opined that the works must be completed fast.</li> <li>Regarding PWD(R) issues with PHE, The Chairperson instructed that prior intimation should be given by the department concerned for digging so that conflict of departments could be avoided and nipped at bud.</li> </ul>   | • | EE, Teok &<br>Mariani Div.<br>EE, PWD(R)<br>Teok &<br>Mariani Div.<br>& EE, PHE |
| 14 Infrastruct        | ure Water Resources           | Miscellaneous                            | • The Chairperson instructed Smt.<br>Sultana Akhtara Ahmed, ACS,<br>ADC, Jorhat to write a letter to<br>ASTC to start prepare for ASTC  | • | Smt. Sultana<br>Akhtara<br>Ahmed, ACS,<br>ADC, Jorhat                           |

| I/6384 <mark>2/20</mark><br>15 | D23<br>Infrastructure | Transport  | Revenue matter                           | <ul> <li>for arranging bus services to<br/>Majuli via alternate route<br/>considering adverse situation of<br/>water ways during the ongoing<br/>rainy season.</li> <li>The Chairperson also advised EE<br/>Water Resources to gather<br/>rainfall reports in upstream<br/>areas including in Nagaland.</li> <li>The Chairperson also stressed<br/>on recording the fact after<br/>review of Water Resources<br/>deptt. that Bull Head One is in<br/>better shape.</li> <li>The Chairperson inquired of the<br/>permit cancel status and opined<br/>that DTO's performance in this<br/>regard is not satisfactory. Also<br/>asked to send a DO letter on</li> </ul> |
|--------------------------------|-----------------------|--|--|---|
| 16                             | Social Sector         | Education  | Shiksha Setu                             | <ul> <li>permit cancellation.</li> <li>The Chairperson instructed<br/>Inspector of Schools to give the<br/>list of teachers who have not<br/>provided data for registration in<br/>Shiksha Setu Portal.</li> <li>Inspector of<br/>Schools</li> </ul>  |
|                                |                       |  |  | <ul> <li>Chairperson also asked IoS to complete registration up to 80-90% until next DDC meeting.</li> <li>Chairperson instructed Smt. Sultana Akhtara Ahmed, ACS, ADC, Jorhat to take up the matter of Shiksha Setu for prompt execution.</li> <li>Inspector of Schools</li> <li>Smt. Sultana Akhtara Ahmed, ACS, ADC, Jorhat to take up the matter of Shiksha Setu for prompt execution.</li> </ul>   |
|                                |                       |  | AROHAN                                   | <ul> <li>To make AROHAN a successful<br/>initiative the Chairperson<br/>suggested mentors to visit the<br/>houses of their mentees for<br/>positive growth of mentor-<br/>mentee relationship for deriving<br/>maximum benefit out of the<br/>initiative.</li> <li>All Mentors<br/>under<br/>AROHAN<br/>Programme.</li> </ul>   |
|                                |                       |  | Aadhaar seeding<br>& Bank A/C<br>opening | <ul> <li>The Chairperson suggested<br/>block-wise opening of Bank<br/>A/Cs and Aadhaar seeding of<br/>school students at priority basis<br/>and must be completed by 30<sup>th</sup><br/>August'2023. In this regard a list<br/>of Aadhaar enrollment sites will<br/>be provided to Inspector<br/>Schools.</li> <li>Inspector of<br/>Schools</li> </ul>   |
| 17                             | Social Sector         | Social Welfare<br>(Women & Child<br>Development<br>Department) | Aadhaar Seeding<br>in AWCs               | <ul> <li>The Chairperson inquired from<br/>DSWO about:         <ul> <li>Rationalization of AWCs</li> <li>Aadhaar seeding in AWCs</li> <li>DSWO replied that<br/>rationalization did weed out a<br/>substantial number of AWCs and<br/>streamlining the relevant ones.<br/>Also, Aadhaar enrollment has<br/>increased up to 99.44% which is<br/>remarkable progress currently.</li> </ul> </li> </ul>  |
|                                |                       |  |  | <ul> <li>The Chairperson also asked Smt.<br/>Sultana Akhtara Ahmed, ACS,<br/>ADC, Jorhat &amp; DSWO to provide<br/>detailed status report on the<br/>Model AWCs.</li> <li>The Chairperson insisted that All<br/>HODs and Officers should visit<br/>the AWCs and report the same<br/>on their social media platforms</li> <li>Smt. Sultana<br/>Akhtara<br/>Ahmed, ACS,<br/>ADC, Jorhat<br/>&amp; DSWO</li> <li>All HODs and<br/>Officers</li> </ul>  |

### DCP/2162/2023-DCP-JRT

| I∕6384 | 2/20 | 23   |        |               | and departmental portals and<br>report and share the same with<br>link to the Team Jorhat<br>WhatsApp group. |                   |
|--------|------|--|--------|---------------|--|-------------------|
|        | 18   | Miscellaneous  | NULM   | E-KYC         | <ul> <li>The Chairperson insisted on<br/>completion of 100% e-KYC as<br/>soon as possible.</li> </ul>        | • NULM            |
|        | 19.  | Reforms,<br>Governance<br>Facilitation &<br>Regulation | Forest | Amrit Brikkha | Discussed in detail in Category B  | See Category<br>B |

### Category -B: Theme Specific

| SI | Theme                             | Administrative   | Scheme /   | Decision/ Action to be taken.  | Agency   |
|----|-----------------------------------|--|--|--|--|
| No |                                   | Deptt.   | Project /  |  | responsible<br>&Timeline                         |
|    | Follow up of                      | Iorbat District  | Programme<br>District Day                            | Already achieved the Target  |  |
|    | Follow up of<br>DCs<br>Conference | Jorhat District<br>Administration                          | -District Day<br>Celebration alias<br>District Divas | Already achieved the Target.<br>A 3-day long celebration of<br>District Day was observed in<br>Jorhat Dist. as a follow up action<br>of the 5 <sup>th</sup> DC Conference<br>(Tinsukia).<br>Consequently, <b>29<sup>th</sup> &amp; 30<sup>th</sup> of June</b><br>and <b>1<sup>st</sup> of July (District</b><br><b>Foundation Day)</b> were dedicated<br>to the people of Jorhat whereby<br>the celebrations were taken into<br>the rural areas and also centrally<br>cultural rallies academic activities<br>as well as cultural evening were<br>organized to commemorate the<br>ceremonious cum historical day.   | Jorhat Dist.<br>Administration<br>along all HODs |
|    |                                   | Jorhat District<br>Administration,<br>Forest<br>Department | -Amrit Brikkha<br>Andolan(Plantation<br>Drive)       | <ul> <li>Currently taken up by the Jorhat District Authority.</li> <li>The district administration has taken special interest in the Govt. of Assam's plantation initiative of Amrit Brikkha Andolan under the aegis of forest department.</li> <li>Following are some of the highlights of the discussion: <ul> <li>The initiative will be inaugurated from Lachit Moidam, Hollongapar.</li> <li>DDC, Jorhat has been appointed the Nodal Officer of all Gaon Panchayats to ensure successful execution of the programme in the entire district.</li> <li>CEO ZP, Inspector of Schools and DSWO are required to submit list of all ward list GP-wise, GP-wise list of schools and nodal teachers and GP-wise list of AWCs and their supervisors respectively.</li> <li>The person insisted on appointing one officer each in all 82 GPs of Jorhat.</li> </ul> </li> </ul> | Jorhat District<br>Administration.               |
|    |                                   | Jorhat District  | -Sanskritik<br>Mahasangram                           | The Chairperson informed the   | DDC  |
|    |                                   | Administration   | Mahasangram  | house that Sanksritik<br>Mahasangram will be looked after  |  |
| ļ  |                                   |  |  | by DDC during the months of  |  |

### DCP/2162/2023-DCP-JRT

| 1/63842/20 | 023          |                    |                          | September-January                      |                |
|------------|--------------|--------------------|--------------------------|--|----------------|
|            |              | Jorhat District    | -Khel Maharan            | Khel Maharan will be organized         | CEO ZP & DSO   |
|            |              | Administration     |                          | from village level and then            |                |
|            |              |                    |                          | brought to LAC and subsequently        |                |
|            |              |                    |                          | at District level and CEO ZP will      |                |
|            |              |                    |                          | be the Nodal Officer as instructed     |                |
|            |              |                    |                          | by District Commissioner, Jorhat.      |                |
|            | Sabka Saath  | -                  |                          | , and other such sectors where         | CEO ZP,        |
|            | Sabka Vikas  | -                  | -                        | been especially focused whereby        | Director of    |
|            | Sabka Viswas | 5                  | -                        | o after scrutiny, Aadhaar linking of   | Health         |
|            | Sabka Prayas |                    | -                        | al focus on tea tribe areas has been   | Services,      |
|            |              |                    | -                        | person and henceforth large-scale      | Inspector of   |
|            |              | -                  | •                        | lous in context of Jorhat. The         | Schools, DSWO, |
|            |              | -                  |                          | rings up the issue of health (in       | ALC & LDM      |
|            |              |                    | -                        | nd other beneficiary schemes like      |                |
|            |              | -                  |                          | ocus on tea tribe areas to integrate   |                |
|            |              | -                  | 6                        | ream of growth & sustainable           |                |
|            |              |                    | subsequently uplift the  |  |                |
|            | Coordination | -                  |                          | r two themes namely <b>Team Jorhat</b> | District       |
|            | across       |                    |                          | directed towards securing highest      | administration |
| ]          | Department   |                    | -                        | rds bringing positive change in the    | & all HODs     |
|            |              |                    |                          | rvice. The District Commissioner of    |                |
|            |              |                    | -                        | since day 1 of his administrative      |                |
|            |              | footfall in the di | strict. And this has so  | far successfully mobilized greater     |                |
|            |              | sense of responsi  | bility amongst all depar | tments.                                |                |

The Meeting ended with vote of thanks from the Chairperson.

Signed by Pulak Mahanta Date: 31-07-2023 10:36:55

District Commissioner, Jorhat

Memo No: DCP/2162/2023-DCP-JRT-(A) Copy to:

- 1. The Director (DCP), T&D Deptt., Dispur, Guwahati for kind information.
- 2. All concerned members for kin d information.

e-Signed District Commissioner, Jorhat

### Acknowledgement

No. JDP 53/2018-19/64

With reference to the DO letter No. Pr.Secy/T&D/2021/131 dated 1<sup>st</sup> July, 2023, received from Principal Secretary, Government of Assam, Transformation & Development Department regarding new format & structure of DDC Meeting Minutes and subsequent progress reports from development departments, it is hereby stated that Jorhat District has adopted and adhered to the proposed change in the reporting system. However, since the report structure is fairly new and requires thorough research on the part of the development departments, hence, only 10 Dev. Departments could provide reports in the prescribed format as of now and that shall reflect on the District Web Portal of Jorhat along with the DDC Minutes for the month of July'2023. In coming DDC Meetings, we hope that a comprehensive reporting structure will be showcased by Jorhat District with more departments being able to provide requisite reports for facilitating the research and reporting initiative from the E&M Division, T&D Department, Dispur, Assam.

Memo No: JDP 53/2018-19/64-(A) Copy to:

1. PA to District Commissioner, Jorhat for favour of kind information.

—Sd — District Development Commissioner Iorhat

| -   |
|---|
| ₹   |
| -   |
| 2   |
| 2   |
| 2   |
| -   |
| -   |
| -   |
| 5   |
| 2   |
| -   |
| ~   |
|   |
| -   |
| •   |
| -   |
| T   |
| =   |
| -   |
| ā   |
| _   |
| 2   |
|   |
| 2   |
|   |
| -   |
| ×   |
| -   |
|   |
| -   |
| d   |
| -   |
| 5   |
| -   |
| =   |
| ŝ   |
| 2   |
| -   |
| 5   |
| ¥   |
| -   |
| -   |
| •   |
| -   |
| -   |
| 3   |
|   |
| -   |
| -   |
| ñ.  |
| ×   |
| -   |
| -   |
| -   |
| 0   |
| -   |
| -   |
| -   |
| ъ   |
| 3   |
| =   |
| -   |
|   |
| Monthly status of Fund receipt and utilisation for the month of April Year 2023 |
| -   |
|   |
| 2   |
| 0   |
| N   |
| ŝ   |
|   |

### A. For Schemes: Funds received (APART)

| -           | 1  |                        |                         |                        | N                                      |  |
|-------------|----|------------------------|-------------------------|------------------------|--|--|
| Agriculture | 2  |                        |                         |                        | Dept.                                  | Admin.   |
| APART       | ω  |                        | on Agency)              | (Implementat           | Scheme                                 | Name of  |
|             | 4  |                        |                         |                        | SL: Code                               | PFMS Code & Category Opening Balance Opening Balance                   |
|             | 5  |                        | etc.                    | ate/EAP                | CS/CSS/St                              | Category   |
| ,           | 6  | Central<br>Share       | as aplicable            | ate/EAP CNA/SNA/Others | with                                   | Opening  |
|             | 7  | State<br>Share         | cable.                  |                        | 3                                      | Balance  |
| •           | 80 | Central<br>Share       | Others-as<br>applicable | District/Council/      | with                                   | Open ng  |
|             | 9  | State<br>Share         | 3-as                    | Council/               |  | Balance  |
|             | 10 | Central<br>Share       |                         |                        | allocation                             | Current Year   |
| 901541      | 11 | State<br>Share         |                         |                        | allocation to District                 | nt Year  |
|             | 12 | Central<br>Share       |                         |                        | the current year                       | Fund re  |
| 901541      | 13 | State<br>Share         |                         |                        | ent year                               | ceived in  |
|             | 14 |                        |                         | for Scheme             | available                              | Total Fund   |
| ,           | 15 | Central<br>Share       |                         | Ва                     | now Amo                                | Funds (  |
| 901541      | 16 | State<br>Share         |                         | Backet)                | ount & (% in                           | tillsed-till   |
|             | 17 | yesr                   | at the end              | are pending            | available now Amount & (% in which Ucs | Amount for   |
| •           | 18 | 82.                    | againist<br>total       | submitted              | Certificate                            | Fund received in Total Fund Funds utilised-till Amount for Utilisation |
|             | 19 | Of<br>Previous<br>Year |                         | on date.               | Ucs are pending a:                     | Amountf  |
|             | 20 | Of<br>Current<br>Year  |                         | ate.                   | ending at-                             | Amountfor which  |
|             | 21 |                        |                         |                        |  | Remarks  |

## Monthly status of Fund receipt and utilisation for the month of May Year 2023

| ,      | -  |  |               |   | No   | SL  |
|--------|----|--|---------------|---|--|---|
|        | 2  |  |               |   | Dept.  | Admin.  |
| ADADT  | 3  |  | on Agency)    | (Implementati                             | Scheme   | Name of   |
|        | 4  |  |               |   | SLS Code   | PFMS Code & Category Opening Balance Opening Balance                          |
|        | 5  |  | etc.          | ate/EAP CNA/SNA/Others- District/Council/ | CS/CSS/St  | Category  |
|        | 6  | Central<br>Share                       | as aplicable. | CNA/SN/                                   | with   | Opening   |
|        | 7  | State<br>Share                         | cable.        | VOthers-                                  | \$   | Balance   |
| 1      | ∞  | Central<br>Share                       | Others-as     | District/C                                | with   | Opening I   |
|        | 9  | State<br>Share                         | s-as<br>ahla  | ouncil/                                   |  | Balance   |
|        | 10 | Central<br>Share                       |               |   | allocation   | Current Year  |
| 352349 | 11 | State<br>Share                         |               |   | allocation to District the current year            | it Year   |
|        | 12 | Central<br>Share                       |               |   | the curr   | Fund re   |
| 352349 | 13 | State<br>Share                         |               |   | ent year   | Fund received in  |
|        | 14 |  |               | for Scheme                                | available  | Total Fund  |
|        | 15 | Central<br>Share                       |               | Ba  | now Amo  | Funds (   |
| DVECSE | 16 | State<br>Share                         |               | Backet)                                   | runt & (% in                                       | rtilised-till   |
|        | 17 | yesr                                   | of previous   | are pending                               | available now Amount & (% in which Ucs Certificate | Amount for  |
|        | 18 | ear the                                | againist      |   |  | Total Fund Funds utilised-till Amount for Utilisation Amountfor which Remarks |
|        | 19 | Of Of<br>Previous Current<br>Year Year |               | on date.                                  | Ucs are pending as                                 | Amountfo  |
|        | 20 | Of<br>Current<br>Year                  |               | ate.                                      | inding as  | or which  |
|        | 12 |  |               |   |  | Remarks   |

### A. For Schemes: Funds received

# Monthly status of Fund receipt and utilisation for the month of June, Year 2023

| -                       |                  |      | ,                      |                       | 88488               |         |               | 88488 |               | 88488        |         |         |         |            |                   |                        |                                 | APART                                       | Agriculture   | ч       |
|-------------------------|------------------|------|------------------------|-----------------------|---------------------|---------|---------------|-------|---------------|--------------|---------|---------|---------|------------|-------------------|------------------------|---------------------------------|---|---------------|---------|
| 2                       | 20               | 61   | 18                     | 17                    | 16                  | 15      | 14            | IJ    | 12            | 11           | 10      | 9       | 00      | 7          | 6                 | 5                      | 4                               | 3   | 2             | 1       |
|                         | Year             | Year | againist               | at the end            |                     |         |               |       |               |              |         |         | 1       |            |                   | etc.                   |                                 | on Agency)                                  |               |         |
| nt                      | Previous Current |      | submitted              | are pending           | Share               |         | for scheme    | Share | Share         | Share        | Share   | Share   | Share   | Share      | Share             | ate/tar                |                                 | (Implementati                               |               |         |
|                         | of               | ð    | Certificate            | which Ucs Certificate | State               | Central | available     | State | Central       | State        | Central | State   | Central | State      | Central           | CS/CSS/S               | SLS Code                        | Scheme                                      | Dept.         | No      |
| th Rem                  | ntfor whic       |      | Amount for Utilisation | Amount for            | Funds utilised-till |         | in Total Fund |       | Fund received | Current Year |         | Balance | Openin  | ig Balance | Openir            | Categon                | PFMS Code 8                     | -   | Admin.        | SL      |
| Amountfor which Remarks | ntfor whic       |      | Utilisation            | Amount for            | utilised-till       |         | Total Fund    |       | Fund re       | nt Year      |         | Balance | 12      | Openir     | ng Balance Openin | Opening Balance Openin | Category Opening Balance Openin | PFMS Code & Category Opening Balance Openin | f PFMS Code & | Name of |



District Agricultural Officer cum PD ATMA, Jorhat

### A.

### GOVERNMENT OF ASSAM OFFICE OF THE EXECUTIVE ENGINEER:PWD: TEOK & MARIANI TERRITORIAL ROAD DIVISION, TEOK

### No. IV/189/ 1320

Date: 06-07-2023

To

The District Development Commissioner, Jorhat.

Sub: Regarding DDC Meeting and submission of Progress Report and PPT's for upcoming DDC Meeting for the month of July,2023.

Ref: Your office letter No. JDP-53/2018-19/62, Dtd.05/07/2023.

Sir,

With reference to the subject cited above, I have the honour to submit herewith the progress report and PPT's under PWD, Teok & Mariani Territorial Road Division for upcoming DDC Meeting for the month of July,2023 as sought by you up to 06/07/2023 for favour of kind disposal.

1

Encl: As stated.

Yours faithfully

(Simanta Pratim Das) Executive Engineer, PWD Teok & Mariani Territorial Road Division Teok

ANNEXURE -C

| 1 No. D | itorial Roa Dept.  | Mukhy  |
|---------|--------------------|--|
|         | ani Territorial Ro | Mukhya Mantri Paki Path Nir<br>Achani (MMPPNA)     |
| 2       | /D, Teok & Mar     | Mukhya Mantri Mathauri Pakikaran<br>Achani (MMMPA) |

Physical Progress of Works under Different Schemes/ Programmes/Projects across Department- of Current Year

Teok & Mariani Territorial Road Division Executive Engineer, PWD march Teok

2

ANNEXURE - D

| 4       | ω                   |                      | ц        | SI No.  |  |
|---------|---------------------|----------------------|----------|---|--|
| PWD, Te | ok & Maria<br>Divis | ini Territor<br>ilon | ial Road | Admin.<br>Dept.   |  |
| APART   | RIDF                | SOPD-G               | PMGSY    | Name of<br>Scheme   |  |
| 4       | s                   | 6                    | 2        | as on the<br>last date<br>of<br>previous<br>Financial<br>year | Tatal<br>Number<br>of works<br>pending   |
| 1       |                     | 2                    |          | Less than >= 1 to<br>1 year, <3 Yrs                           | Number<br>the last d   |
|         | ω                   | 4                    | N        | >=1 to<br>-3 Yrs  | Number of Years delayed for completion -as on<br>the last date of Financial Year -Categorise works<br>based on the delay in completion.                        |
|         | e                   |                      |          | >= 3 to<br><5 Yrs   | elayed for<br>ancial Year<br>e delay in  |
|         |                     |                      |          | ŭ   | -Categori  |
| 1       | ω                   | σ                    | 2        | Total   | -  |
|         |                     |                      |          | 100%  | Progress<br>the last d   |
|         |                     | 1                    | %08      | 75-99%  | of pendin<br>ate of last<br>on the   |
| 60%     | 56%                 | 62%                  |          | 50-74%  | g works of<br>Financial<br>stage of p  |
|         |                     |                      |          | 25-49%  | pending works of previous year po<br>of last Financial Year- Categorise<br>on the stage of physical progress.  |
| 1       |                     |                      |          | 1-25%   | Progress of pending works of previous year pending as on<br>the last date of last Financial Year- Categorise works based<br>on the stage of physical progress. |
|         |                     |                      |          | Not<br>started  | ks based   |
|         |                     |                      |          |   |  |
|         |                     | 8                    |          |   |  |

Physical Progress of Works under Different Schemes/ Programmes/Projects across Department- of Previous Years

Executive Engineer, PWD Teok & Mariani Territorial Road Division Teok

י 3



### GOVT. OF ASSAM OFFICE OF THE EXECUTIVE ENGINEER (AGRICULTURE), JORHAT DIVISION JORHAT-13

No.EEAJ/T-60 /PR/2023-24/ 309

Date: 14/07/2023

- From :- Shri M. C. Doley Executive Engineer, Agriculture, Jorhat Division, Jorhat-13.
- To, The District Development Commissioner, Jorhat
- Sub :- Submission of Progress Report of On-going Agricultural Engineering Schemes in Jorhat District for the month of June, 2023

Sir,

With reference to the subject cited above, I have the honor to submit herewith the progress reports and PPT of On-going Departmental Schemes for discussion in DDC meeting.

This is for favour of kind information and necessary action.

Enclosed:- As stated above.

Yours faithfully, Executive Engineer Jorhat Division, Jorhat-13

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year

| SL. No | Admin. Dept.               | Name of Scheme  | Number of<br>Works<br>sanctioned in<br>the current | Progres |        | t Year works<br>ed on the s |        |       | number of<br>ess | Remarks                   |
|--------|----------------------------|---|--|---------|--------|-----------------------------|--------|-------|------------------|---------------------------|
|        |                            |   | Year   | 100%    | 75-99% | 50-74%                      | 25-49% | 1-25% | Not Started      |                           |
| 1      | Agriculture<br>Engineering | A. SUB MISSION ON AGRICULTURE<br>MECHANIZATION (SMAM)   |  |         |        |                             |        |       |                  |                           |
|        |                            | 1. VLFMB @ 95% subsidy or Rs. 9.50L whichever is less   | 03nos.   |         |        |                             |        |       | 03nos.           | Application collection is |
|        |                            | 3. Power Tillers@ 100% subsidy or Rs.<br>1.25L whichever is less  | 18 nos.  |         |        |                             |        |       | 18 nos.          | under<br>process.         |
|        |                            | Electric Tiller/weeder @ 100% subsidy<br>or Rs. 1.25L whichever is less                                 | 03 nos.  |         |        |                             |        |       | 03 nos.          | processi                  |
|        |                            | B. RIDF   |  |         |        |                             |        |       |                  |                           |
|        |                            | Installation of STW with Solar<br>pump set at 75% subsidy on boring<br>and 85% subsidy on Solar system. | 70 nos.  |         |        |                             |        |       | 70 nos.          | Do                        |

Executive Engineer, (agriculture) Jorhat Division, Jorhat

### ANNEXTURE -D

### Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Years

| SL. |              |  | Total Number of<br>Works pending as                | last date         | e of last F      | elayed for<br>inancial Yes<br>the delay in | ar- Ca | tegorise | e works        | as o | n the last | date of la |        | al Year- ( | ars pending<br>Categorise<br>rogress |
|-----|--------------|--|--|-------------------|------------------|--|--------|----------|----------------|------|------------|------------|--------|------------|--------------------------------------|
| No  | Admin. Dept. | Name of Scheme   | on the last date<br>of previous<br>Finanacial Year | Less than<br>1 yr | >=1 to<br><3 Yrs | >=3 to <5<br>Yrs                           | >=5    | Total    | Not<br>Started | 100% | 75-99%     | 50-74%     | 25-49% | 1-25%      | Not Started                          |
|     |              | A.RIDF   |  |                   |                  |  |        |          |                |      |            |            |        |            |                                      |
| 1   |              | 1. construction of<br>knowledge Centre<br>with Training Hall at<br>Teok @ Rs. 91.197<br>Lakh | 1  | 1                 |                  |  |        | 1        |                |      | 1          |            |        |            |                                      |

Executive Engineer, (agriculture) Jorhat Division, Jorhat

Annexure-A

### Monthly status of Fund receipt and utilization for the Month of June, 2023

A. For schemes: Funds received.

| SI.No | Admin.<br>Dept.              | Name of<br>Scheme<br>(+imple-<br>mentation<br>Agency) | PFMS<br>Code<br>&SLS<br>Code | Category<br>CS/CSS/S<br>tate/EAP<br>etc. | Opening I<br>With<br>CAN/SNA<br>as<br>Applicable | /Others-       | Opening I<br>with the<br>District/Co<br>hers—as<br>applicable | ouncil/Ot      | Current Y<br>Allocation<br>District* |                | Fund rece<br>current ye |                | Total<br>funds<br>available<br>for<br>Scheme | Funds util<br>now Amou<br>bracket) |                | Amount<br>for<br>which<br>UCs are<br>pending<br>at the<br>end of<br>previous | Utilisation<br>Certificate<br>submitted<br>against<br>total<br>available<br>funds for<br>the current<br>year | Amount fo<br>UCs are p<br>as on dat | pending        | Remarks   |
|-------|------------------------------|---|------------------------------|--|--|----------------|---|----------------|--------------------------------------|----------------|-------------------------|----------------|--|------------------------------------|----------------|--|--|-------------------------------------|----------------|---|
|       |                              |   |                              |  | Central<br>Share                                 | State<br>Share | Central<br>Share  | State<br>Share | Central<br>Share                     | State<br>Share | Central<br>Share        | State<br>Share |  | Central<br>Share                   | State<br>Share | yea  | year   | Central<br>Share                    | State<br>Share |   |
| 1     | 2                            | 3   | 4                            | 5  | 6  | 7              | 8   | 9              | 10                                   | 11             | 12                      | 12             | 14   | 15                                 | 16             | 17   | 18   | 19                                  | 20             | 21  |
| 1     | Industries,<br>Commerce & PE | PMEGP   |                              |  |  | 1              |   | 1              | 1                                    |                | NA                      | Δ              |  |                                    |                |  |  |                                     |                | Margin<br>Money is<br>directly<br>released<br>to the<br>beneficiar<br>ies by<br>KVIC  |
| 2     | Industries,<br>Commerce & PE | PMFME   |                              |  |  |                |   |                |                                      |                | NA                      | λ              |  |                                    |                |  |  |                                     |                | Margin<br>Money is<br>directly<br>released<br>to the<br>beneficiar<br>ies by<br>MoFPI |

\*=will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State linked scheme- State Code.

Annexure-B

B. Schemes for which no Funds are received by the District/ Council: For (Please visit <u>https://www.indiabudget.gov.in/index.php-\_and\_concerned\_Ministry</u> / Department website to know the list of Central schemes of current and previous years)

| SI.No | Administrative Department | Scheme Name | Reasons | Remarks if any  |
|-------|---------------------------|-------------|---------|---|
| 1     | Industries, Commerce & PE | PMEGP       | NA -    | Margin Money is directly released to the beneficiaries by KVIC  |
| 2     | Industries, Commerce & PE | PMFME       | NA      | Margin Money is directly released to the beneficiaries by MoFPI |

### Annexure-C

### Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year

| SI.No | Admin.<br>Dept.              | Name of Scheme                                 | Number of Works<br>Sanctioned in the<br>current Year | Progres | s of Current<br>based o |        | vices- Categ<br>e of physical |       | per of works | Remarks  |
|-------|------------------------------|--|--|---------|-------------------------|--------|-------------------------------|-------|--------------|--|
|       | Dept.                        |  | (Target)   | 100%    | 75-99%                  | 50-74% | 25-49%                        | 1-25% | Not started  |  |
| 1     |                              | PMEGP  | 152  |         |                         |        |                               | 9%    |              | Sanctioned – 13 Nos<br>Amount sanctioned – 128.58 lakhs<br>Disbursed – 4 Nos<br>Amount disbursed – 42.80 lakhs             |
| 2     |                              | PMFME  | 208  |         |                         |        |                               | 3 %   |              | Application received – 14 Nos<br>Loan sanctioned – 6 Nos   |
| 3     | la ductoria a                | UDYAM<br>Registration                          |  |         |                         |        |                               |       |              | 1297 Nos of registration by MSMEs and<br>3 Nos registration have been done<br>through DICC                                 |
| 4     | Industries,<br>Commerce & PE | Mukhya Mantri<br>Thalwa Udyog<br>Bikash Achoni |  |         |                         |        |                               |       |              | A pottery cluster is going on in Bhitor<br>Kokila village to whom an amount of Rs.<br>30 Lakh was sanctioned in FY 2022-23 |
| 5     |                              | NEIDS-2017                                     |  |         |                         | NA     |                               |       |              | Claim Submitted – 1 No<br>Claim Recommended – 4 Nos  |
| 6     |                              | NEIIP-2007                                     |  |         |                         |        |                               |       |              | Claim Submitted – 0 No<br>Claim Recommended – 0 No   |
| 7     |                              | IIP-2019(EC)                                   |  |         |                         |        |                               |       |              | Application received – 3 Nos<br>EC granted – 0 Nos   |
| 8     |                              | ATISIS-2020                                    |  |         |                         |        |                               |       |              | Application received– 10 Nos   |

### Annexure-D

### Physical Progress of Works under different Schemes/ Programmes/ projects across Departments- of Previous Year

| S<br>I.<br>N<br>o | Admin.<br>Dept.         | Name of Scheme                              | Total<br>Number<br>of Works<br>pending as               | comple<br>Financia   | er of Year<br>etion – as<br>al Year-Cate<br>y in comple | on the la              | ast date |       | Progre<br>Years Financia<br>stage of | pending<br>I Year-c | as on th<br>ategoris | ie last d<br>e works | ate of la | st             |  |
|-------------------|-------------------------|---|---|----------------------|---|------------------------|----------|-------|--------------------------------------|---------------------|----------------------|----------------------|-----------|----------------|--|
|                   |                         |   | on the Last<br>date of<br>previous<br>Financial<br>Year | Less<br>than<br>1 yr | >=1 to<br><3 Yrs  | >=3<br>to<br><5<br>Yrs | >=5      | Total | 100%                                 | 75-<br>99%          | 50-<br>74%           | 25-<br>49%           | 1-<br>25% | Not<br>started | Remarks  |
| 1                 |                         | PMEGP                                       |   |                      |   | 1                      | 1        | 1     |                                      | 1                   | 1                    |                      | 1         |                | Sanctioned – 90 Nos<br>Amount sanctioned – 636.36 lakhs<br>Disbursed – 66 Nos<br>Amount disbursed – 318.56 lakhs |
| 2                 |                         | PMFME                                       |   |                      |   |                        |          |       |                                      |                     |                      |                      |           |                | Application received – 180 Nos<br>Loan sanctioned – 10 Nos   |
| 3                 | Industries,<br>Commerce | UDYAM<br>Registration                       |   |                      |   | NA                     |          |       |                                      |                     |                      | ٨A                   |           |                | 4634 Nos of registration by MSMEs and 73<br>Nos registration have been done through<br>DICC                      |
| 4                 | & PE                    | Mukhya Mantri Thalwa<br>Udyog Bikash Achoni | NA  |                      |   |                        |          |       |                                      |                     | '                    | NA.                  |           |                | Nil  |
| 5                 |                         | NEIDS-2017                                  |   |                      |   |                        |          |       |                                      |                     |                      |                      |           |                | Claim Submitted – 14 Nos<br>Claim Recommended – 8 Nos  |
| 6                 |                         | NEIIP-2007                                  |   |                      |   |                        |          |       |                                      |                     |                      |                      |           |                | Claim Submitted – 4 Nos<br>Claim Recommended – 4 Nos   |
| 7                 |                         | IIP-2019(EC)                                |   |                      |   |                        |          |       |                                      |                     |                      |                      |           |                | Application received – 5 Nos<br>EC granted – 1 Nos   |
| 8                 |                         | ATISIS-2020                                 |   |                      |   |                        |          |       |                                      |                     |                      |                      |           |                | Application received– 7 Nos  |

### GOVT. OF ASSAM OFFICE OF THE DISTRICT SPORTS OFFICER::::::JORHAT

| No. D          | SO/JRT/DA-JOR/DDC/2023/485   | Dated Jorhat the 11 <sup>th</sup> July 2023 |
|----------------|--|---|
|                | : Sri Sarthe Terang<br>District Sports Officer<br>Jorhat   |   |
| Tol            | : The District Development Commissioner<br>Jorhat  |   |
| Sub            | : Regarding DDC Meeting and Submission of Prog<br>upcoming DDC Meeting for the Month of July 20  | press Reports and PPTs for 223.             |
| Ref            | : No.JDP -53 /2018-19/62 Dated 05/07/2023  |   |
| Sir,           |  |   |
| Progr<br>to Di | With reference to the subject cited above ,I have the<br>ess Reports and PPTs for upcoming DDC Meeting for<br>strict Sports Officer Jorhat for review in DDC meeting | r the Month of July 2023 pertaining         |

This is for favour of your kind information and necessary action.

Enclosure : Annexure - A, B. C & D.

Yours faithfully, District Sport Dated Jorhat the 11th July 2023

No. DSO/JRT/DA-JOR/DDC/2023/485-A Copy to : -

1. The Deputy Commissioner, Jorhat for favour of information

2. The Addl. Deputy Commissioner ( Sports ) Jorhat for favour of information

3. Office file .

District Sports Officer, Jorhat

| - |                          | -   |                             | N                                 | SNITH                                | LY               | 2141                      |                | ·*···································· | 1.4°<br>       | 14.14                  | , the               |   |                                 |                |  | A. For Schemes  | Funds re                            | ceived                |  |
|---|--------------------------|---|-----------------------------|-----------------------------------|--------------------------------------|------------------|---------------------------|----------------|--|----------------|------------------------|---------------------|---|---------------------------------|----------------|--|---|-------------------------------------|-----------------------|--|
|   | Admin<br>Dept            | Name of<br>Scheme<br>(+Impleme<br>ntation | PFM5<br>Code<br>SL5<br>Code | Categor<br>y<br>cs/cs5/<br>State/ | Opening<br>with CN<br>Other<br>appli | A/3NA/<br>15- as | with<br>District/<br>Othe | the            | Current<br>ABocati<br>Distr            | on to          | Fund receiv<br>current | a biological sector | Total<br>funds<br>availabl<br>e for<br>Scheme | Funds uti<br>now Amo<br>in brai | unt & 1%       | Amount<br>for which<br>UC's are<br>pending<br>at the | Utilisation<br>Certificate<br>submitted<br>against total<br>available funds | Amoun<br>which UC<br>pending<br>dat | dis are<br>as on<br>e | Remarks  |
|   |                          | Agency)                                   |                             | EAP etc                           | Central<br>Share                     | State<br>Share   | Central<br>Share          | State<br>Share | Central<br>Share                       | State<br>Share | Central<br>Share       | State<br>Share      |   | Central<br>Share                | State<br>Share | end of<br>previous<br>year                           | for the current<br>year   | Of<br>Previous<br>Year              | Of<br>Curre<br>nt     |  |
|   |                          |   | _                           |                                   | 5                                    | 7                | 8                         | 9              | 10                                     | 11             | 12                     | 13                  | 14  | 15                              | 16             | 17   | 18  | 19                                  | 20                    | 21   |
|   | sports and Youth Welfare | 3   | 4                           | 5<br>State                        | Nil                                  | NH               | Nil                       | NII            | NI                                     | Nil            | NI                     | Nii -               |   | NII                             | Nil            | Nit  |   | Nil                                 | Nil                   | Funds are<br>directly<br>transferred<br>to the<br>beneficieni<br>es through<br>Dept. Of<br>sports and<br>youth<br>weifare,<br>Assam. |

DISTRUCT SPORTS OFFICER

### ANNEXURE-B

| 5. No. | Administr<br>ative<br>Dept. | Scheme Name  | Reasons                                   | Remarks<br>If any |
|--------|-----------------------------|--|---|-------------------|
| 1      |                             | Construction of Bapuji Mini Stadium at<br>Mariani, Jorhat, Assam   | Fund directly<br>funded by State<br>Govt. |                   |
| 2      | e                           | Construction of Lalit Chandra Rajkhowa<br>Mini Stadium at Jagduar and Teok,<br>Jorhat, Assam   | Fund directly<br>funded by State<br>Govt. |                   |
| 3      | Sports and Youth Welfare    | Construction of District Sports Stadium<br>Complex at Jorhat, Assam  | Fund directly<br>funded by State<br>Govt. |                   |
| 4      | orts and Ye                 | High Performance Sports Training &<br>Rehabilitation Centre  | Fund directly<br>funded by State<br>Govt. |                   |
| 5      | 8                           | Installation of Flood Lights in 7 stadiums<br>of the state Viz, Kamrup-M, Dibrugarh,<br>Tinsukia, Jorhat, Mangaldoi, Sonitpur and<br>Karimganj | Fund directly<br>funded by State<br>Govt. |                   |

DISTRICT SPORTS OFFICER

### ANNEXURE C

| S. No. | Admin<br>Dept.           | Name of Scheme                                     | Number of<br>Works<br>sanctioned in the<br>current Year | Progress of | Current Y<br>based | ear works/<br>on the stag | Services- Ca<br>ge of physic | itegories nu<br>al progress | imber of work |
|--------|--------------------------|--|---|-------------|--------------------|---------------------------|------------------------------|-----------------------------|---------------|
|        |                          |  |   | 100%        | 75-99%             | 50-74%                    | 25-49%                       | 1-25%                       | Not started   |
| 1      | Sports and Youth Welfare | Development of play field by<br>AYDMS under CMSGUY | Nil   | NII         | Yes                | Nil                       | Nil                          | Nii                         | Nil           |

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year

DISTRICT SPORTS OFFICER

| S. No. | Admin<br>Dept.           | Name of<br>Scheme  | Total<br>Number of<br>Works<br>pending as<br>on the last<br>date of<br>previous | the last          | date of la         | lelayed for<br>ist financia<br>n the dela | l year- C | tion- as on<br>ategorise<br>pletion | Progress<br>as on las | t date of | ng work<br>last fina<br>e of phys | ncial ye   | ar- Categ | s pending<br>orise the | Remarks  |
|--------|--------------------------|--|---|-------------------|--------------------|---|-----------|-------------------------------------|-----------------------|-----------|-----------------------------------|------------|-----------|------------------------|--|
|        |                          |  | Financial<br>Year   | Less than<br>1 yr | 1 >=1 to<br><3 yrs | >=3 to<br><5 yrs                          | >=5       | Total                               | 100%                  | 75-99%    | 50-74%                            | 25-<br>49% | 1-25%     | Not<br>started         |  |
| 1      | Sports and Youth Welfare | Developmen<br>t of play field<br>by AYDMS<br>under<br>CMSGUY |   |                   |                    | Yes                                       |           | 8                                   |                       | Yes       |                                   |            |           |                        | Funds are<br>directly<br>transferred to<br>the<br>beneficieries<br>by the<br>DS&YW,<br>Assam and<br>works are<br>being delayed<br>due to<br>frequent<br>changes of<br>the head of<br>the<br>institution. |

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Previous Year

Annexure-D

DISTRUCT SPORTS OFFICER



### GOVT OF ASSAM OFFICE OF THE DISTRICT FISHERY DEVT.OFFICER <u>JORHAT</u>

No.AFJ. 20 /2023-24/4049

Dated : Jorhat the 11th July, 2023

| From | : | District Fishery Development officer |
|------|---|--------------------------------------|
|      |   | Jorhat                               |

To : The Deputy Commissioner Jorhat

Sub : Submission of monthly DDC meeting report.

Sir,

With reference to the subject cited above, I would like to submit herewith the monthly report and PPT of District Development Committee (DDC) Meeting of Jorhat District for the month of June, 2023.

This is for favor of your kind information and needful action.

Yours faithfully fficer

No.AFJ. 20 /2023-24/

Dated : Jorhat the 11th July, 2023

Copy to :

1. The Additional Deputy Commissioner (Dev), Jorhat for favor of kind information.

District Fishery Development officer Jorhat



### Monthly status of Fund receipt and utilisation for the Month of June, Year 2023

A. For Schemes: Funds received.

| s.  | Admin.  | Name of<br>Scheme                | PFMS Code &                   | Category                  | Opening Ba<br>CAN/SNA/<br>applic | Others-as   | Opening Ba<br>District/Coun<br>applic | il/Others-as | Current Year<br>Dist |             | Fund receiv<br>curren |             | Total Funds         | Funds utilis<br>Amount & (% |                    | Amount for<br>which Ucs                       | Utilisation<br>Certificate<br>submitted | Amount for v<br>pending a |                    |         |
|-----|---------|----------------------------------|-------------------------------|---------------------------|----------------------------------|-------------|---------------------------------------|--------------|----------------------|-------------|-----------------------|-------------|---------------------|-----------------------------|--------------------|---|---|---------------------------|--------------------|---------|
| No. | Dept.   | (+<br>Implementatio<br>n Agency) | SIS Code                      | CS/CSS/State/<br>EAP etc. | Central Share                    | State Share | Central Share                         | State Share  | Central Share        | State Share | Central Share         | State Share | available<br>Scheme | Central Share               | Ctate Chase        | are pending<br>at the end of<br>previous year | against total<br>available              | Of Previous<br>Year       | Of Current<br>Year | Remarks |
| 1   | 2       | 3                                | 4                             | 5                         | 6                                | 7           | 8                                     | 9            | 10                   | 11          | 12                    | 13          | 14                  | 15                          | 16                 | 17  | 18                                      | 19                        | 20                 | 21      |
| 1   | Fishery | PMMSY                            | Central : 3890<br>SLS : AS178 | CSS                       | 48.600                           | 4.797       | N/A                                   | N/A          | 157.69               | 19.188      | 39.423                | 4.797       |                     | 31.7274,<br>(65.3%)         | 2.76214,<br>(57.6) | N/A   | 34.48954                                | N/A                       | N/A                |         |

District Fishery Development Officer District Fishery Dev. Officer Jorgenat



Annexure-A

Annexure-B

B. Schemes for which no funds are received by the District/Council :

| S.<br>No. | Administrative Department | Scheme Name | Reasons | Remarks if any |
|-----------|---------------------------|-------------|---------|----------------|
| 1,        | Fishery                   | NIL         | NIL     | NIL            |

District Fishery Development Officer District Fishoffa Day. Onic.



### Annexure- C

| PROVIDE PROPERS OF WORKS UNDER UNDEREIN JUNCTICATION (JAN 1997) | Physical Progress of Wor | rks under different Scheme | s/Programmes/Projects acros | s Departments- of Current Year |
|---|--------------------------|----------------------------|-----------------------------|--------------------------------|
|---|--------------------------|----------------------------|-----------------------------|--------------------------------|

| SI  | Admin.  | Name of Scheme   | Numbers of<br>Works<br>sanctioned | Prog<br>numbe | ress of Cu<br>r of works | rrent year<br>based on | works/Se<br>the stage | rvices-C<br>of physi | ategorise<br>cal progress | Remarks  |
|-----|---------|--|-----------------------------------|---------------|--------------------------|------------------------|-----------------------|----------------------|---------------------------|--|
| No. | Dept.   | Name of Scheme   | in the<br>current<br>year         | 100%          | 75-99%                   | 50-74%                 | 2 <b>5-</b> 49%       | 1-25%                | Not started               |  |
| 1   |         | Construction of Fin Fish Hatchery under<br>P.M.M.S.Y. 2022-23    | 2                                 | 1             | 1                        |                        |                       |                      |                           |  |
| 2   |         | Construction of New Rearing pond under<br>P.M.M.S.Y. 2022-23     | 34                                | 16            | 5                        | 10                     | 1                     |                      | 2                         | 1 No has surrendered   |
| 3   |         | Construction ofNew pond construction under<br>P.M.M.S.Y. 2022-23 | 45                                | 15            | 13                       | 13                     | <u>2</u>              | 1                    | 3                         | 3 Nos has surrendered  |
| 4   | Fishery | Polyculture demonstration under APART                            | 5.00 Ha.                          |               |                          |                        |                       |                      |                           | On process for DLCC Approval   |
| 5   |         | High Yieilding Variety under APART                               | 6.00 Ha.                          |               |                          |                        |                       |                      |                           |  |
| 6   |         | Group Accident Insurance Scheme for Fishers<br>under P.M.M.S.Y.  |                                   |               |                          |                        |                       |                      |                           | Till date <b>3554</b> nos of fishers are covered and more nos. of<br>Fisheres will be covered in the coming days             |
| 7   |         | к.с.с.   | -                                 |               |                          |                        |                       |                      |                           | Till date <b>464</b> Nos. of Proposal are submitted to the Bank and <b>44</b><br>nos. of proposal is sanctions and disbursed |

District Fishery Dev. Officer District Fishery Dev. Officer Jorhat

Annexure- D

### Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Year

|           |                 |  | Total  | 1. |     |           | delayed               |                 |                |                       | ending v   |                         |       |                   | Remark |
|-----------|-----------------|--|--|--|-----|-----------|-----------------------|-----------------|----------------|-----------------------|------------|-------------------------|-------|-------------------|--------|
| SI<br>No. | Admin.<br>Dept. | Name of Scheme   | Numbers<br>of Works<br>pending<br>as on the<br>last date | Less<br>than                             | >=1 | >=3<br>to | the las<br>>=5<br>Yrs | t date<br>Total | pendin<br>100% | g as on<br>75-<br>99% | 50-<br>74% | e of last<br>25-<br>49% | 1-25% | started           | S      |
| 1         |                 | New Rearing pond under P.M.M.S.Y. 2021-22                      | 4  | 4  |     |           |                       | 4               |                |                       | 2          |                         |       | 2                 |        |
| 2         |                 | New pond construction under P.M.M.S.Y. 2021-22                 | 4  | 4  |     |           |                       | 4               |                | 2                     |            |                         |       | 2                 |        |
| 3         |                 | Inputs for fish farming under P.M.M.S.Y. 2021-22               | 12   | 12                                       |     |           |                       | 12              |                |                       |            |                         |       |                   |        |
| 4         |                 | Inputs for Integrated fish farming under<br>P.M.M.S.Y. 2021-22 | 24   | 24                                       |     |           |                       | 24              |                |                       |            |                         |       |                   |        |
| 5         |                 | FL stocking in wetlands under P.M.M.S.Y. 2021-<br>22           | 1  | 1  |     |           |                       | 1               |                |                       |            |                         |       |                   |        |
| 6         |                 | Backyard ornamental unit under P.M.M.S.Y. 2021-<br>22          | 2  | 2  |     |           |                       | 2               |                | 1                     |            |                         |       | 1                 |        |
| 7         | Fishery         | Medium ornamental unit under P.M.M.S.Y. 2021-<br>22            | 1  | 1  |     |           |                       | 1               |                |                       | 1          |                         |       |                   |        |
| 8         |                 | Recreational Fishery under P.M.M.S.Y. 2021-22                  | 1  | 1  |     |           |                       | 1               |                | 1                     |            |                         |       | () <del></del> () |        |
| 9         |                 | Large RAS under P.M.M.S.Y. 2021-22                             | 1  | 1  |     |           |                       | 1               |                | 1                     |            |                         |       |                   |        |
| 10        |                 | Medium Biofloc under P.M.M.S.Y. 2021-22                        | 1  | 1  |     |           |                       | 1               |                |                       | 1          |                         |       |                   |        |
| 11        |                 | Small Biofloc under P.M.M.S.Y. 2021-22                         | 1  | 1  |     |           |                       | 1               |                |                       |            |                         |       | 1                 |        |
| 12        |                 | Cycle with ice box under P.M.M.S.Y. 2021-22                    | 13   | 13                                       |     |           |                       | 13              |                |                       |            |                         |       | 13                |        |
| 13        |                 | Mini Feed mill (2 tons /day) under P.M.M.S.Y.<br>2021-22       | 1  | 1  |     |           |                       | 1               |                |                       |            |                         | 1     |                   |        |
| 14        |                 | Construction of Mini Feed Mill under RIDF XXVI 202             | 2  | 2  |     |           |                       | 2               |                | 1                     | 1          |                         |       |                   |        |

Officer W. Omcer District

### GOVT. OF ASSAM

### OFFICE OF THE ASSISTANT DIRECTOR, HANDLOOM & TEXTILE, JORHAT

NO. ADHTJ (G) 84/2007/Pt-III/ 112\_

Dated Jorhat the 10<sup>th</sup> july 2023

From:

Sri Bhabesh Tamuly Assistant Director Handloom & Textile, Jorhat

To

Deputy Commissioner Jorhat

Sub : Submission of Progress Reports and PPTs for upcoming DDC Meeting for the Month of July 2023

Ref No. JDP-53/2018-19/62

Dated 5<sup>th</sup> July 2023

Sir,

with reference to the subject cited above I have the honour to submit herewith the Progress Reports in new format and PPTs for upcoming DDC Meeting for the Month of July 2023 through designated mail id <u>dcpjorhat@gmail.com</u>.

This is for favour of your kind information and necessary action.

Enclosed: 1 .annexure-A,

2.Annexure -B,

3. Annexure -C,

4. Annexure- D.

Yours Faithfully,

Assistant Director Handloom & Textile, Jorhat

| 1 | Þ        |
|---|----------|
|   | 5        |
|   | 3        |
|   | 9        |
|   | <u>a</u> |
|   | 1        |
|   | e i      |
|   | P        |
|   | ~        |

## Monthly status of Fund receipt and utilisation for the Month of July year 2023

| n  | 4   | ω   | N  |                                  |      |                  | SINO  |
|--|---|---|--|----------------------------------|------|------------------|---|
|  |   |   |  | Handloom &<br>Textile,<br>Jorhat |      |                  | Admin Dept.   |
| Mudra Loan<br>implemented<br>by Directorate<br>of Handloom &<br>Textiles, Assam,<br>Guwahati   | Samarth<br>Implemented<br>by Directorate<br>of Handloom &<br>Textiles, Assam,<br>Guwahati | APART<br>implemented<br>by Directorate<br>of Handloom &<br>Textiles, Assam,<br>Guwahati | Swanirbharnaar<br>i implemented<br>by Directorate<br>of Handloom &<br>Textiles, Assam,<br>Guwahati |                                  | ω.   |                  | Scheme (+<br>Implementation<br>Agency)  |
| 2  | N.  | N.  | <u> </u>   |                                  |      |                  | Code  |
| Z  | Z   | Z   | N  |                                  | 2    |                  | ate/ EAP<br>etc.  |
| 2  | <u>2</u>  | Z   | 2  |                                  | 6    | Central          | CNA/ SNA/Others- as<br>applicable   |
| 2  | 2   | 2   | N  |                                  | 7    | State            | applicable  |
| N.   | N. N  | 2   | N.   |                                  | 00   | Central<br>Share | CNA/ SNA/Others- as<br>applicable<br>applicable<br>applicable<br>applicable       |
| N. Contraction of the second s | <u>2</u>  | N   | 2  |                                  |      | State            | the District/<br>Coucil/Others as<br>applicable                                   |
| Z  | Z.  | 2   | 2  |                                  | 10   | Central<br>Share |   |
| 2<br>2   | 2   | 2   | 2  |                                  | 11   | State<br>share   | Allocation to District*   |
| 2  | 2   | Z   | Z  |                                  | 12   | Central<br>Share | Current Year  |
| ž  | Z   | Z   | N  |                                  | 13   | State share      | nt Year   |
| Z  | <u>N</u>  | 2   | <u>N</u>   |                                  | 14   |                  | funds<br>available<br>for the<br>scheme   |
| 2  | <u>N</u>  | E.  | Nii  |                                  | 4 15 | Central<br>Share | now<br>Amount(<br>& % in<br>bracket)  |
| 2  | Z   | 2   | Z  |                                  | 5 16 | State            |   |
| 2  | Z   | S   | 2  |                                  | 1/   |                  | Ucs are Cer<br>pending at on<br>the end of sub<br>previous tog<br>year tog<br>ava |
| 2  | N   | N   | N  |                                  | 18   |                  | Certifiicati<br>t on<br>f submitted<br>against<br>total<br>available<br>funds for |
| NI   | A   | N   | 2  |                                  |      | Of Previous Year |   |
|  | NI  | NI  | N  |                                  | 51   |                  | -   |
|  |   |   |  |                                  | 77   | 20               |   |

Assistant Director V Handloom & Textile

Annexure-B

|                                  |  | Mudra Loan  |   | 4     |
|----------------------------------|--|---|---|-------|
|                                  | я.)<br>Э   | Samarth   |   | ω     |
|                                  | Assam, Guwahati-1  | Assam Agri-business and Rural<br>Transformation Project (<br>ARART)   |   | 2     |
|                                  | All the Schemes are implemented by<br>Directorate of Handloom & Textile,   | Swanirbharnaari   | Handloom & Textile, Jorhat                | ц     |
| Remarks if any                   | Reasons  | Scheme Name   | Admistrative Department                   | ON IS |
| .:gov.in/index.php-a<br>revious) | B. Schemes for which no funds are received by the District/ Council: For (Please visit https:www.indiuabudget.gov.in/index.php-and concerned<br>Ministry / Department website to know the list of Central schemes of current and previous) | received by the District/ Council:<br>/ Department website to know th | chemes for which no funds are<br>Ministry | B. S  |

100.

Assistant Director Handloom & Textile

| 4       |                                 | ω.                                    | 2   | 1  |                    | SI No  |   |            |
|---------|---------------------------------|---------------------------------------|---|--|--------------------|--|---|------------|
|         |                                 |                                       |   | Handloom & Textile,<br>Jorhat  |                    | Admin Dept.  | Physical Pro  |            |
|         | Mindra Loop                     | Samarth                               | Assam Agri-business and Rural<br>Transformation Project | Swanirbharnaari: A Flagship<br>programme of Govt. of Assam                           |                    | Name of Scheme   | Physical Progress of Works under different Schemes/ Programmes/Projects across Department of Current Year |            |
| to Bank | 5 Nos of Loan<br>proposals sent | Programme (<br>135 Nos of<br>Weavers) | 1 Batch of<br>Training<br>Programme                     | 2nd Phase<br>Registration  |                    | Number of<br>Works<br>sanctioned in<br>the current<br>year   | chemes/ Program   |            |
| r       |                                 | YES                                   | YES   |  | 100%               | Progress of  | nmes/Proje  |            |
|         |                                 |                                       | с   |  | 75-99%             | f Current ye<br>based (  | ects across [   |            |
|         |                                 |                                       | 1   |  | 50-74%             | ar works/ So<br>on the stage   | Department  |            |
|         |                                 |                                       |   |  | 25-49%             | rent year works/ Services-Catagories nu<br>based on the stage of physical progress                             | of Current \  |            |
|         | YES                             |                                       |   |  | 1-25%              | gories num<br>progress   | 'ear  | Anr        |
|         |                                 |                                       |   |  | Not stated         | Progress of Current year works/ Services-Catagories number of works<br>based on the stage of physical progress |   | Annexure-C |
|         |                                 |                                       |   | going on. Total<br>3770 No of<br>weavers applied<br>on the Portal upto<br>10/07/2023 | Dedictration still |  |   |            |

Assistant Director Handloom & Textile, Jorhat

|  | Nil   |  | Nil                                    | Mudra Loan  |                               |
|--|---|--|--|---|-------------------------------|
|  | Nil   |  | Nil                                    | Samarth   |                               |
| siness   |   |  | 2                                      | Assam Agri-business<br>and Rural<br>Transformation<br>Project | Handloom &<br>Textile, Jorhat |
| ari Nil Nil Nil Nil  | Nil   |  | Nil                                    | Swanirbharnaari   |                               |
| Period Previos Financial Less than b=1 to <3 b=3 tro <5 b=3 to <5 Yrs b= |   | an >=1 to <3<br>Yrs                                  | 31-                                    | Manie Of Scheme   |                               |
| ×  | pletion-as on the last date of i<br>pased on the delay in complet | No of years delayed for comp<br>catragorise works b: | Total Number of<br>Works pending as on | Namo  | Admin Dent                    |

Assistant Director Handloom & Textile, Jorhat

ť

### Annexure-A

### Monthly Status of Fund receipt and utilisation for the Month of JULY Year 2023

Name of Division:- PWD. Jorhat NH. Division, Jorhat.

### A. For Scheme: Fund received.

| SL.<br>No. | Admin. Dept. | Name of Scheme<br>(+ Implementation Agency)  | PFMS<br>Code &<br>SLS Code | Category<br>CS/CSS/St | Opening Balance<br>with<br>CNA/SNA/Other<br>s-as applicable |                | with the<br>District/Council/<br>Others-as |                | Current year<br>Allocation to<br>District |                | Total<br>funds<br>available<br>for<br>Scheme | now Amount & (%<br>in bracket) |                | Amount<br>for which<br>Ucs are<br>pending<br>at the end<br>of |              |                        |                       | Remarks  |
|------------|--------------|--|----------------------------|-----------------------|---|----------------|--|----------------|---|----------------|--|--------------------------------|----------------|---|--------------|------------------------|-----------------------|--|
|            |              |  |                            |                       | Central<br>Share  | State<br>Share | Central<br>Share                           | State<br>Share | Central<br>Share                          | State<br>Share | Scheme                                       | Central<br>Share               | State<br>Share | previous<br>year  | current year | Of<br>Previous<br>year | Of<br>Current<br>Year |  |
| 1          |              | Construction of New 2-lane Major Bridge<br>including Approaches over River<br>Brahmaputra river between Majuli on<br>North Bank and Jorhat on South Bank from<br>Km. 11/690 to Km.19/715 - Length of Bridge<br>6812.50 (Package II) on NH-715K in the<br>state of Assam on EPC mode.)<br>L=8.025 Km JOB No. 715/AS/2020-21/213                                       |                            |                       |   |                |  |                |   |                |  | 86.80 Cr.<br>&<br>(9.35%)      | Nil            |   |              |                        |                       | i) Total sanction<br>Amount =<br>₹ 925.47 Cr.<br>ii) Payment<br>against the project<br>made by the<br>MoRT&H Ghy<br>directly |
| 2          | Department   | Preparation of Feasibility Study and<br>Detailed Project Report for construction of<br>road of NH Standard (2Lane) with major<br>bridges over river Brahmaputra-<br>Subansiri, Khabulu & Lohit along the<br>alignment from Sivasagar-Desangmukh-<br>Tekeliphuta-Dhakuakhan-North Lakhimpur-<br>Majuli-Jorhat in the State of Assam". (Job<br>No. DPR/AS/2016-17/161) |                            |                       |   |                |  |                |   |                |  | 2.68 Cr.<br>&<br>(34.40%)      | Nil            |   |              |                        |                       | i) Total sanction<br>Amount =<br>₹ 7.79 Cr.<br>ii) Payment<br>against the project<br>made by the<br>MoRT&H Ghy<br>directly   |

Ø,

(Prasanta Saikia) Executive Engineer,PWD. Jorhat NH. Division, Jorhat

### Name of Division:- PWD. Jorhat NH. Division, Jorhat.

B. Schemes for Which no funds are received by the District/Council:

| SI. No. | Administrative Department | Scheme Name | Reasons | Remarks in any |
|---------|---------------------------|-------------|---------|----------------|
| 1       |                           | NIL         |         |                |



(Prasanta Saikia) Executive Engineer,PWD. Jorhat NH. Division, Jorhat

# Name of Division:- PWD. Jorhat NH. Division, Jorhat.

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year

| SI. No. | Admin. Dept.            | Name of Scheme   | Number of Works<br>sanctioned in the<br>current year | -    | s of Current<br>works base |        |        | -      |                | Remarks |
|---------|-------------------------|--|--|------|----------------------------|--------|--------|--------|----------------|---------|
|         |                         |  |  | 100% | 75-99%                     | 50-74% | 25-49% | 1-25%  | Not<br>started |         |
| 1       |                         | Construction of New 2-lane Major Bridge<br>including Approaches over River Brahmaputra<br>river between Majuli on North Bank and Jorhat<br>on South Bank from Km. 11/690 to Km.19/715 -<br>Length of Bridge 6812.50 (Package II) on NH-<br>715K in the state of Assam on EPC mode.)<br>L=8.025 Km JOB No. 715/AS/2020-21/213   |  |      |                            |        |        | 14.70% |                |         |
| 2       | PW (B&NH)<br>Department | Preparation of Feasibility Study and Detailed<br>Project Report for construction of road of NH<br>Standard (2Lane) with major bridges over river<br>Brahmaputra-<br>Subansiri, Khabulu & Lohit along the<br>alignment from Sivasagar-Desangmukh-<br>Tekeliphuta-Dhakuakhan-North Lakhimpur-<br>Majuli-Jorhat in the State of Assam". (Job No.<br>DPR/AS/2016-17/161) | Nil  |      |                            |        | 38%    |        |                |         |

Dive?

(Prasanta Saikia) Executive Engineer,PWD. Jorhat NH. Division, Jorhat

# Name of Division:- PWD. Jorhat NH. Division, Jorhat.

### Physical Progress of Works under different Schemes/Programmes/Projects across Departments:- of Previous Years

| SI.<br>No. | Admin. Dept.            | Name of Scheme  | Total<br>Number of<br>Works<br>pending as<br>on the last<br>date of<br>Previous<br>Financial<br>Year | Comp<br>last Fii | mber of N<br>letion - a<br>nacial Yea<br>l on the o<br>>= 1 to<br><3 Yrs | s on the<br>ar -Cate<br>Ielay in | e last da<br>gorise v | ate of<br>works | as on | s of Pend<br>the last da<br>ks based<br>75-99% | ate of las<br>on the st | t Financia | l Year-cat<br>ysical pro | tegorise | Remarks   |
|------------|-------------------------|---|--|------------------|--|----------------------------------|-----------------------|-----------------|-------|--|-------------------------|------------|--------------------------|----------|---|
| 1          |                         | Construction of New 2-lane Major Bridge<br>including Approaches over River<br>Brahmaputra river between Majuli on<br>North Bank and Jorhat on South Bank<br>from Km. 11/690 to Km.19/715 - Length of<br>Bridge 6812.50 (Package II) on NH-715K in<br>the state of Assam on EPC mode.)<br>L=8.025 Km JOB No. 715/AS/2020-<br>21/213                                  |  |                  |  |                                  |                       |                 |       |  |                         |            | 8.61%                    |          | Target date of completion<br>as per agreement= 8.7.2025   |
| 2          | PW (B&NH)<br>Department | Preparation of Feasibility Study and<br>Detailed Project Report for construction of<br>road of NH Standard (2Lane) with major<br>bridges over river Brahmaputra-<br>Subansiri, Khabulu & Lohit along the<br>alignment from Sivasagar-Desangmukh-<br>Tekeliphuta-Dhakuakhan-North<br>Lakhimpur-Majuli-Jorhat in the State of<br>Assam". (Job No. DPR/AS/2016-17/161) |  |                  |  |                                  |                       |                 |       |  |                         | 38%        |                          |          | Target date of completion<br>as per agreement=<br>10.1.2019   |
| 3          |                         | Detailed estimate for Pre-Constructional<br>activities of LA for the construction of<br>New-2 Lane NH-715K (Part-2, Package-II)<br>between Majuli and Jorhat (excluding<br>Brahmaputra Bridge and Approaches)<br>within Km. 19+715 to 27+484 at Jorhat of<br>length 7.769 Km. In the State of Assam for<br>Part-2, Package-II. (Jorhat District Portion)            |  |                  |  |                                  |                       |                 |       |  |                         |            |                          |          | Total Sanction Rs. 51.97 Cr.<br>Deposited to D.C. Jorhat<br>vide T.O. Letter No.<br>JNH/R/LA/J-M.Br./220/Pt-<br>I/1479, dtd. 13.03.2023<br>Disbursement = 60%<br>Land Hand over = 60% |

| (Page-2 | 2) |
|---------|----|
|---------|----|

| SI.        |                         |   | Total<br>Number of<br>Works<br>pending as               | Comp<br>last Fi        | mber of<br>letion - a<br>nacial Yea<br>d on the o | s on the<br>ar -Cate | e last da<br>gorise v | ate of<br>works | as on | the last d | ate of las | s of previo<br>t Financia<br>age of phy | l Year-ca | •              |   |
|------------|-------------------------|---|---|------------------------|---|----------------------|-----------------------|-----------------|-------|------------|------------|---|-----------|----------------|---|
| 51.<br>No. | Admin. Dept.            | Name of Scheme  | on the last<br>date of<br>Previous<br>Financial<br>Year | Less<br>than 1<br>Year | >= 1 to<br><3 Yrs                                 |                      | >=5                   | Total           | 100%  | 75-99%     | 50-74%     | 25-49%                                  | 1-25%     | Not<br>started | Remarks   |
| 4          | PW (B&NH)<br>Department | Pre-Constructional Activities of Utility<br>Shifting, PHE Pipe line Extraction &<br>relaying Dismantling and Shifting of 2 nos.<br>Irrigation points (DTW) and Forest<br>Compensation (Timber Operation &<br>Plantation) for the Construction of New-2<br>Lane NH-715K between Majuli & Jorhat<br>(excluding Brahmaputra Bridge &<br>Approaches) at Km. 0+000 to 11+690 at<br>Majuli side & Km. 19+715 to 27+484 at<br>Jorhat side for length of 19.459 Km. in the<br>State of Assam. |   |                        |   |                      |                       |                 |       |            |            |   |           |                | Total Sanction amount Rs.<br>7.84 Cr.<br>APDCL =Rs. 5.58 Cr.<br>PHED= Rs. 0.64 Cr.<br>Irrigation = Rs. 0.028 Cr.<br>Forest = Rs. 1.58 Cr.<br>Deposited to D.C. Jorhat<br>vide T.O. Letter No.<br>JNH/R/LA/J-M.Br./220/Pt-<br>II/1534, dtd. 23.03.2023 |



(Prasanta Saikia) Executive Engineer,PWD. Jorhat NH. Division, Jorhat

# GOVT. OF ASSAM OFFICE OF THE EXECUTIVE ENGINEER, PWD:: JORHAT NATIONAL HIGHWAY DIVISION::JORHAT

# No: JNH/C/I/6/04/**488**

# Date:- 11.07.2023

Τo,

The District Development Commissioner, Jorhat District, Jorhat.

- **Sub:-** Regarding DDC Meeting and submission of progress Reports and PPTs for upcoming meeting for the Month of July/2023.
- **Ref :-** Your letter No. JDP.53/2018-19/62, dtd. 05.07.2023.

Sir,

With reference to the above, I have the honour to submit herewith the up to date Progress Report and PPTs for the upcoming DDC Meeting as per prescribed format for favour of your kind disposal.

*Enclo:-* Annexure-A, Annexure-B, Annexure-C & Annexure-D.

Yours faithfully,

(**Prasanta Saikia)** Executive Engineer, PWD. Jorhat NH. Division, Jorhat.

Memo No:- JNH/C/I/6/04/488-A

Date:- 11.07.2023

- *Copy to:-* 1) The Chief Engineer, PWD. (NH. Works), Assam, Chandmari, Guwahati-3 for favour of kind information.
  - 2) The Superintending Engineer, PWD. Dibrugarh NH. Circle, Dibrugarh for favour of kind information.

Sd/-

**(Prasanta Saikia)** Executive Engineer, PWD. Jorhat NH. Division, Jorhat.

# GOVT. OF ASSAM OFFICE OF THE EXECUTIVE ENGINEER :: TITABOR-MARIANI DIVISION IRRIGATION, TITABOR

No.TMD(I)/DDC/E-15/2023/ 2436

Date: 10.7.23.

The District Development Commissioner Jorhat

- Sub: Regarding DDC Meeting and Submission of Progress Reports and PPTs for upcoming DDC Meeting for the Month of July'2023
- Ref: JDP-53/2018-19/62 Dated:05/07/2023

Sir,

To

With reference to the subject cited above, I have the honour to submit herewith the Progress Reports and PPTs for upcoming DDC Meeting for the Month of July'2023 pertaining to Titabor-Mariani Division (Irrrigation), Titabor for review in DDC meeting in Jorhat.

This is for favour of kind information.

Enclo: Annexure-A,B,C & D

Yours Faithfully

Executive Engineer Titabor - Mariani Division (Irrigation)

Date:

Memo No. TMD(I)/DDC/E-15/2023/

Copy to:

- 1. The S.D.O. (Civil), Titabor Sub-Division, Titabor for favour of kind information (With enclosure).
- 2. The Superintending Engineer, Jorhat Circle, Irrigation, Jorhat for favour of kind information (With enclosure).

Executive Engineer Titabor - Mariani Division (Irrigation) Titabor

Monthly status of Fund receipt and utilisation for the Month of June Year 2023

### A. For Schemes: Funds received

| S No. | Admin<br>Dept.        | Name of<br>Scheme (+<br>Implementat<br>ion Agency)   | PFMS<br>Code &<br>SLS<br>Code | Category<br>CS/CSS/Sta<br>te/EAP etc. | Open<br>Balance<br>CNA/SI<br>hers<br>applic | e with<br>NA/Ot<br>-as | Oper<br>Balance<br>th<br>District/0<br>/Othe<br>applic | e with<br>e<br>Council<br>rs-as | Curren<br>Allocat<br>Dist | tion to        | Fund rece<br>the curre | nt year        | funds<br>availabl<br>e for | Funds util<br>now Ar<br>&(% in F | nount             | Amount<br>for which<br>Ucs are<br>pending at<br>the end of<br>the | submitted    | Amount f<br>Ucs are pe<br>on d | ending as             | Remarks           |
|-------|-----------------------|--|-------------------------------|---------------------------------------|---|------------------------|--|---------------------------------|---------------------------|----------------|------------------------|----------------|----------------------------|----------------------------------|-------------------|---|--------------|--------------------------------|-----------------------|-------------------|
|       |                       |  | 4                             |                                       | Cental<br>Share                             | State<br>Share         |  | State<br>Share                  | Cental<br>Share           | State<br>Share | Cental<br>Share        | State<br>Share | Scheme                     | Cental<br>Share                  | State<br>Share    | Previous<br>year  | current year | Of<br>previous<br>year         | Of<br>Current<br>year |                   |
| 1     | 2                     | 3  | 4                             | 5                                     | 6   | 7                      | 8  | 9                               | 10                        | 11             | 12                     | 13             | 14                         | 15                               | 16                | 17  | 18           | 19                             | 20                    | 21                |
| I     | Irrigation Department | "Installation<br>of Solar and<br>Electrically<br>Operated<br>Hybrid<br>TWS(10 pt.s)<br>under<br>Mariani<br>LAC in<br>Jorhat<br>District for<br>2022-23 |                               | State                                 | Ĩ   | Ni                     | Ρ  | Nil                             | Nil                       | 73.42847 L     | ĨŽ                     | 73.42847 L     | 73.42847 L                 |                                  | 73.42847 L (100%) | Ν   | Yes          | Ni                             | Ĩ                     | SOPD-G-<br>HYBRID |

(de)

Executive Engineer Titabor-Mariani Division (Irrigation)

3 Titabor

| L | S No. | Department            | Scheme Name   | Reasons  |
|---|-------|-----------------------|---|--|
|   | Ē     |                       | D&A to construction of New Office Building (Phase-I) of Titabor-<br>Mariani Division (Irrigation), Titabor for the year 2021-22 at<br>Bokahola, Titabor         | Financial Proposal no. FS-IRR-2023-24-00010 dt. 03-05-2023 for Rs 11.93000 L h<br>initiated and current status is Pending at Department. |
|   | 2     |                       | M&R to Kakadonga FIS  | Financial Proposal no. FS-IRR-2023-24-000211 dt. 19-05-2023 for Rs 9.82<br>been initiated and current status is Pending at Department.   |
|   | 3     |                       | M&R to Charaibahi DTW Scheme point no. 3 & 10   | Financial Proposal no. FS-IRR-2023-24-000212 dt. 19-05-2023 for Rs 4.84 been initiated and current status is Pending at Directorate.     |
|   | 4     | Irrigation Department |   | Financial Proposal no. FS-IRR-2023-24-000537 dt. 26-06-2023 for Rs 19.9 been initiated and current status is Pending at Directorate.     |
|   | 5     |                       | Installation of Solar and Electrically Operated Hybrid Tube<br>Well Scheme under Titabor LAC (5 points) in Jorhat<br>District under SOPD-G for the year 2022-23 | Financial Sanction has been issued vide FS/IRR_2023-24(I)_231 dt. 26-06<br>Rs. 38.65108 L. FOC not alloted yet.                          |
|   |       |                       |   |  |

SOLAR POWERED MDTW SCHEME IN BEKAJAN AND RAIDANGJURI AREA AT TITABOR LAC (5 POINTS)

B. Schemes for which no funds are received by the District/ Council

Administrative

C ....

6

7

.

# has been .82968 L has .84650 L has .99996 L has 06-2023 for

Execuitve Engineer Titabor-Mariani Division (Irrigation) 1 Titabor

A demand for fund of Rs. 90.57044 L has been submitted to CE(1), Assam vide T.O.

Letter No. TMDI/A-18/2023/2370 dt. 28-06-2023. No budget provision received yet.

A demand for fund of Rs. 59.40822 L has been submitted to CE(1), Assam vide T.O.

Letter No. TMDI/A-18/2023/2386 dt. 30.06-2023. No budget provision received yet.

Annexure B

Remarks if any

Annexure C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Current Year

| S No  | Admin               | Name of Scheme   | Number of Works sanctioned in the | Progress of Cu | rrent Year work | s/ Service-Cate<br>of physical j |        | of works ba | sed on the stage | Remarks                                |
|-------|---------------------|--|-----------------------------------|----------------|-----------------|----------------------------------|--------|-------------|------------------|--|
| 3 190 | Dept.               | Name of Scheme   | current year                      | 100%           | 75-99%          | 50-74%                           | 25-49% | 1-25%       | Not Started      |  |
| 1     |                     | Solar-powered MDTWS in Bekajan and Raidangjuri Area<br>at Titabor LAC(5 Points) under SOPD-G for the year 2022-<br>2023  | 1                                 | 100%           | 0               |                                  |        |             |                  | Work<br>completed.Running<br>condition |
| 2     | tment               | Installation of Solar and Electrically operated Hybrid Tube<br>Well Scheme under Titabor LAC (5 Points) in Jorhar<br>District under SOPD-G for the year 2022-23  | Т.                                | 100%           |                 |                                  | ×      |             |                  | Work<br>completed.Running<br>condition |
| 3     | rigation Department | Installation of Solar and Electrically operated Hybrid Tube<br>Well Scheme under Mariani LAC (10 Points) in Jorhar<br>District under SOPD-G for the year 2022-23 | 1                                 | 100%           |                 |                                  |        |             |                  | Work<br>completed.Running<br>condition |
| 4     | 5                   | M & R to LIS from River Jhanji in Lahing Mouza for the<br>year 2022-23   | 1                                 | 100%           |                 |                                  |        |             |                  | Work<br>completed.Running<br>condition |
| 5     |                     | Construction of New Office Building (Phase-ii) of Titabor-<br>Mariani Division (Irrigation) Titabor for the year 2022-23<br>at Bokahola, Titabor                 | 1                                 |                |                 | 60%                              |        |             |                  | Work in Progress                       |

Executive Engineer Titabor-Mariani Division (Irrigation)



Annexure D

### Physical Progress of Works under different Schemes/Programmes/Projects across Departments of Previous Year

\_ \_ \_ \_

| S No. | Admin Dept.              | Name of<br>Scheme | works pending<br>as on the last    |                     | st financial     | ved for comp<br>vear- Categor<br>ay in comple | ise works |       | the last | date of las | t financial | year- Cate<br>Physical Pr | gorise wo | rks based      |  |
|-------|--------------------------|-------------------|------------------------------------|---------------------|------------------|---|-----------|-------|----------|-------------|-------------|---------------------------|-----------|----------------|--|
|       | 19                       |                   | date of previous<br>financial year | Less than<br>1 year | >=1 to <3<br>Yrs | >=3 to <5<br>Yrs                              | >=5       | Total | 100%     | 75-99%      | 50-74%      | 25-49%                    | 1-25%     | Not<br>Started |  |
|       | Irrigation<br>Department | 4                 | NIL                                | NIL                 | NIL              | NIL   | NIL       | NIL   | NIL      | NIL         | NIL         | NIL                       | NIL       | NIL            |  |



Jorhat W.R. Division **Executive Engineer** Jorhat

SUL

1. The Addl. Deputy Commissioner (Development), Jorhat for favour of your kind information.

Copy to:

Memo No. JWRD/

Jorhat W.R. Division **Executive Engineer** S-Jorhat

Date :-

Charles ?

Yours faithfully

Enclo :- - Progress Report and PPT as stated above.

Committee Meeting for the Month of July, 2023 along with PPT for favour of your kind needful.

Sir

With reference to the subject cited above, I have the honour to enclosed herewith the

Progress report as per the Format given vide your letter under reference for District Development

Sub :- Regarding submission of Progress Reports and PPTs for upcoming DDC Meetings for the month of July'2023

Ref :- JDP-53/2018-19/62 Dated: 05/07/2023

5

Jorhat

The Deputy Commissioner,

No. JWRD/CIR-19(12)/1329 Email :- ee.wrdjorhat@gmail.com

Govt of Assam

যোৰহাট, অসম, পিন ঃ-৭৮৫০১৪

Date: 12/07/2023

মসম চৰকা

কাৰ্যাবাহী অভিযন্তাৰ কাৰ্যালয় যোৰহাট জলসম্পদ সংমণ্ডল, গড় আলি, ডাক ঃ-ৰজাবাৰী,

District :- Jorhat, Assam

Garh Ali, P.O.:- Rajabari

JORHAT WATER RESOURCES DIVISION OFFICE OF THE EXECUTIVE ENGINEER

PIN :- 785014

Annexure-A

# Monthly status of Fund receipt and utilisation for the Month of June 2023

A. For Schemes: Funds received

|    |              |   |       |                       |   | _                  |                            |       |                      |                |  |                          |  |  |  |        |
|----|--------------|---|-------|-----------------------|---|--------------------|----------------------------|-------|----------------------|----------------|--|--------------------------|--|--|--|--------|
|    |              |   | PEMS  | Category<br>CS/CSS/   | Opening Balance With<br>CNA /SNA/Others- as |                    | Current Year Allocation to |       | Fund received in the | Test al famile | Fundt utilised till now Amount & (% in<br>bracker) | w Amount & Pá in<br>tart | Amount for<br>which UCs are is<br>pending at the | Utilisation<br>Certificate<br>submitted against<br>total available | Amount for which UCs are<br>pending as on date | 10     |
|    | Admin        | Name of Sche  | 5     | State/ EAP            | Central State                               | Central<br>Central | District                   | Centr | al State             | available for  | Central Share                                      | State Share              | end of   | funds for the  | Of Previous<br>Year Of Current Year            | 1      |
| 1  | A CONTRACTOR | Restoration of NK dyke Pb-11 at Neolgaon area<br>from flood devastation of river Brahmapatra<br>under SOPD- 2005 for the year 2019-20                                   | NA    | SOPD-FOR              |   |                    |                            |       |                      | 796.0          | NA   | 722.33613<br>(91%)       |  |  |  | 73.7   |
| 2  |              | Protection of Neolgaon area from the erosion of river Brahmaputra.  | Z     | NABARD-RIDE.          |   |                    |                            |       |                      | 200            | 102.106 (51%)                                      | 5.374 (3%)               |  |  |  | 92.52  |
| з  |              | Anti-erosion measures to protect Khutiapota<br>area from erosion of river Brahmaputra   | N     | NABARD-RIDF-          |   |                    |                            |       |                      | 190            | 104.64535<br>(55%)                                 | 5.50765<br>(3%)          |  |  |  | 79.847 |
| 4  |              | Construction of Retaining Wall to avert<br>seepage from Chainage 11000m to 11850m<br>of Jhany Left Bank from Tamulichiga to   | N     | NABARD (RIDF<br>XXVI) |   |                    |                            |       |                      | 210            | 148.5930625<br>(71%)                               | 7.8206875<br>(4%)        |  |  | 53.58625                                       | UT I   |
| s  |              | Musionian PWCP Road<br>Immediate measures to restore Bull head No-II<br>from the devasiation of river Brahmaputra for the<br>twee 2000-21                               | NA    | SDRF                  |   |                    |                            |       |                      | 300            | NA   | NIF                      |  |  | 300  |        |
| 6  |              | immediate measures to restore A <sup>#</sup> aulighat area of<br>Noamatighat from flood devatation of river<br>Brahmaputte under SD#F for the year 2020-21              | NA    | SDRF                  |   |                    |                            |       |                      | 495            | NA   | NI                       |  |  | 495  |        |
| 7  | Division     | Immediate measures to restore Spur No VIII of<br>kokiamukh Protection Works from flood<br>devastation of new Brahmaputra under SDRF for<br>the user 2001-22             | NA    | SORF                  |   |                    |                            |       |                      | 400            | NĂ   | Ň                        |  |  |  |        |
| œ  | Jorhat W.R.  | Immediate measures to avert active damages at<br>Disuntuly and Na Pamuwa village of Jhanyi left bank<br>from Tamukichiga to Mudoijan PWD Road under<br>SDRF for 2021-72 | NÀ    | SDRF                  |   |                    |                            |       |                      | 170            | NA   | NIF                      |  |  |  |        |
| Q  |              | immediate measures to protect Dhekiakhowa<br>namghai from flood devastation of Dehajan river<br>for the year 2018-19 under SDRF.  | NA    | SDRF                  |   |                    |                            |       |                      | 150            | NA   | NIL                      |  |  | 150  |        |
| 10 |              | Restoration of Bull Head noI at<br>Neamatighat area(Under SOPD-G)   | NA    | SOPD-G                |   |                    |                            |       | -                    | 1085.98        | NA   | 314,93011                |  |  |  |        |
| 11 |              | A/E measures to protect Bull Head NoII at<br>Neamatighat from the erosion of river<br>Brahmaputra(Under SOPD-G)   | NA    | SOPD-G                |   |                    |                            |       |                      | 495            | NA   | 340.41162                |  |  |  |        |
| 12 |              | Pro-siltation measures of D/S of Spur No-II of Hatishal area  | of NA | SOPD-G                |   |                    |                            |       |                      | 666.82         | NA   | ŗ                        |  |  |  |        |
| 13 |              | Restoration of Spur No III at Kokilamukh area   | NA    | SOPD-G                |   |                    |                            |       |                      | 200            | NA   | 100%                     |  |  |  |        |
| 14 |              | Construction of new embankment on both<br>banks of river Kakodunga from Mohbandha<br>PWD Road to NH37   | N     | SOPD-FDR              | 7   |                    |                            |       |                      | 2168.04        | NA   |                          |  |  |  |        |

. .

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

| 14  | 13  | 12   | 11   | 10   | ø  | 00   | 7   | 6   | 5   | 4   | ω   | 2   | 1   |              | SINO  |
|---|---|--|--|--|--|--|---|---|---|---|---|---|---|--------------|---|
| 20  |   | -  |  |  |  |  | /.R. Div  | ision   |   |   |   |   |   | Department   | Administrative  |
| Construction of new embankment on both banks of river<br>Kakodunga from Mohbandha PWD Road to NH37. | Restoration of Spur No III at Kokilamukh area | Pro-siltation measures of D/S of Spur No-II of Hatishal area | A/E measures to protect Bull Head NoII at Neamatighat from the<br>erosion of river Brahmaputra(Under SOPD-G) | Restoration of Bull Head noI at Neamatighat area(Under SOPD-G) | Immediate measures to protect Dhekiakhowa namghar from flood<br>derastaton of Dehajan river for the year 2018-19 under SDRF. | Immediate measures to avert active damages at Dhantula and Na Pamuwa<br>village of Jhanji left bank from Tamulichiga to Mudoijan PWD Road under<br>SDRF for 2021-22. | Immediate measures to restore Spur No VIII of Kokilamukh Protection<br>Works from flood devastation of river Brahmaputra under SDRF for the year<br>2021-22 | Immediate measures to restore Affaulaghat area of Neamatighat from flood devastation of river Brahmaputra under SDRF for the year 2020-21 | Immediate measures to restore Bull head No-II from the devastation of river<br>Brahmaputra for the year 2020-21 | Construction of Retaining Wall to avert seepage from Chainage<br>11000m to 11850m of Jhanji Left Bank from Tamulichiga to<br>Mudoijan PWD Road. | Anti erosion measures to protect Khutiapota area from erosion of<br>river Brahmaputra | Protection of Neolgaon area from the erosion of river<br>Brahmaputra. | Restoration of NR dyke Ph-II at Neolgaon area from flood devastation of river Brahmaputra under SOPD-FDR for the year 2019-20 |              | Scheme Name   |
|   |   |  |  |  |  |  |   |   |   |   |   |   |   | current Year | Number of Works sanctioned in the   |
|   | 100%  |  | 100%   |  | 100%   |  |   | 100%  | 100%  |   | 100%  | 100%  | 100%  | 100%         | Progr   |
| 78%   |   | 75%  |  |  |  | 75%  | 76%   |   |   | %86   |   |   |   | 75-99%       | works base  |
|   |   |  |  |  |  |  |   |   |   |   |   |   |   | 50-74%       | Year works / S<br>d on the stage  |
|   |   |  |  | 48%  |  |  |   |   |   |   |   |   |   | 25-49%       | gress of Current Year works / Services- Categorise number of<br>works based on the stage of physical progress |
|   |   |  |  |  |  |  |   |   |   |   |   |   |   | 1-25%        | orise number<br>ogress  |
|   |   |  |  |  |  |  |   |   |   |   |   |   |   | Not started  | 9   |

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

| 14  | 13  | 12   | 11   | 10   | 9  | 00   | 7  | თ  | 5   | 4   | ω   | 2  | 1  |                      | No.  |
|---|---|--|--|--|--|--|--|--|---|---|---|--|--|----------------------|--|
|   |   |  |  |  |  | Jorha  | t W.R. [   | Division   |   |   |   |  |  | 100                  | Admin,<br>Dept.  |
| Construction of new embankment on both banks of river Kakodunga | Restoration of Spur No III at Kokilamukh area | Pro-siltation measures of D/S of Spur No-II of Hatishal area | A/E measures to protect Bull Head NoII at Neamatighat from the<br>erosion of river Brahmaputra(Under SOPD-G) | Restoration of Bull Head noI at Neamatighat area(Under SOPD-G) | Immediate measures to protect Dhekiakhowa namghar from flood devastaton<br>of Dehajan river for the year 2018-19 under SDRF. | Immediate measures to avert active damages at Dhantula and Na Pamuwa<br>viliage of Jhanji left bank from Tamulichiga to Mudoijan PWD Road under SDRF<br>for 2021-22. | Immediate measures to restore Spur No VIII of Kokilamukh Protection Works<br>from flood devastation of river Brahmaputra under SDRF for the year 2021-22 | Immediate measures to restore Affaulaghat area of Neamatighat from flood<br>devastation of river Brahmaputra under SDRF for the year 2020-21 | Immediate measures to restore Bull head No-II from the devastation of river<br>Brahmaputra for the year 2020-21 | Construction of Retaining Wall to avert seepage from Chainage<br>11000m to 11850m of Jhanji Left Bank from Tamulichiga to Mudoijan<br>PWD Road. | Anti erosion measures to protect Khutiapota area from erosion of<br>river Brahmaputra | Protection of Neolgaon area from the erosion of river Brahmaputra. | Restoration of NR dyke Ph-II at Neolgaon area from flood devastation of<br>river Brahmaputra under SOPD-FDR for the year 2019-20 |                      | Name of Scheme   |
|   |   |  |  |  |  |  | 2  |  |   |   |   |  |  | Financial Year       | Total No. of works<br>pending as on the last<br>date of previous   |
|   |   |  |  |  |  |  |  |  |   |   |   |  |  | Less then<br>1 year  | Number o<br>the last<br>work   |
|   |   |  |  |  | 2  |  |  |  |   | ч   |   |  |  | > = 1 to <<br>3 year | Number of Years delayed for completion - as on<br>the last date of last Financial Year-Categorise<br>works based on the delay in completion                |
|   |   |  |  |  |  |  |  |  |   |   |   |  |  | >=3 to <<br>5Yrs     | ayed for cor<br>Financial Y<br>the delay in  |
|   |   |  |  |  |  |  |  |  |   |   |   |  |  | 7 5 = <              | npletion -<br>ear-Catego<br>completio  |
|   |   |  |  |  | 2  |  |  |  |   | 1   |   |  |  | Total                |  |
|   | 100%  |  | 100%   |  | 100%   |  |  | 100%   | 100%  |   | 100%  | 100%   | 100%   | 100%                 | Progress of<br>Financia  |
| 78%   |   | 75   |  |  |  | 75%  | 76%  |  |   | 886   |   |  |  | 100% 75-99%          | Pending wo<br>Il Year-Categ  |
| %   |   | 75%  |  |  |  | %  | %  |  |   | *   |   |  |  | 50-74%               | rks of previc<br>prise works   |
|   |   |  |  |  |  |  |  |  |   |   |   |  |  | 25-49%               | bus Years pen<br>based on the  |
|   |   |  |  | 48%  |  |  |  |  |   |   |   |  |  | 1-25%                | gress of Pending works of previous Years pending as on the last date of<br>Financial Year-Categorise works based on the stage of physical progress         |
|   |   |  |  |  |  |  |  |  |   |   |   |  |  | Not started          | Progress of Pending works of previous Years pending as on the last date of last<br>Financial Year-Categorise works based on the stage of physical progress |

Executive Engineer Jorhat W.R. Division Jorhat

The second